

# Works Completed during the last week.

**Week 112: Monday 14 January to Friday 18 January 2008**

- With the construction of the new café building almost complete works to the northern end of the site were concentrated around the outside of the building and its linkage to the new promenade. Work continued on the construction of the blockwork wall which will form the access ramp to the building. When completed the wall will be topped by a concrete coping stone and rendered to match the café building.
- Work also continued on the installation of the pipework to the water jets within the water feature outside the building. These jets will be controlled by an interactive wheel which will enable their intensity to be adjusted by members of the public.



Construction of the café access has continued



Installation of the pipework for the interactive water jets

- Within the plaza areas, the inner circle of white concrete has been cast and joints to allow for the expansion of the concrete decking have been made in the paved areas.
- Timber cantilever seats have been installed against the theatre area walls and curved timber seats installed within the middle plaza area. Escofet Sofanco (Black) sofas have been placed on the middle plaza and bicycle racks and bollards have been installed on the lower promenade adjacent to South Promenade.
- Workers have been on site drilling for handrails and the above street furniture within the Phase 3 site. In addition drilling for handrailing around the cafe area has also started.



Installation of bollards, cycle racks and seating



The new curved timber seats in the recreational area

- Works on the beach this week have concentrated on the slade extension and included burning off the steel piles to line and level, the installation of dowels in the existing slade, breaking out concrete at the tie in point, and the placing of mass fill concrete at the upper end of the slade extension. In addition the groyne pile pans have been infilled with concrete.
- The week has seen the digging, blinding and setting of storm gate 1 at the top of the existing slade opposite the Venue. In addition the fabrication of the steel reinforcement cage commenced on Friday.



Installing the storm gate adjacent to the café building



Construction of the new slade extension in progress

- Other works that have been carried out this week include
  - Fitting of the Astucia lights (blue reflective solar lights) at the edge of the Phase 3 revetments,
  - Preparation works have started for the construction of the concrete wall that will join the new defences to the existing wall south of Victoria Road West,
  - Installation of electrical cabling for the recreational and plaza areas,
  - Concreting of the main decking within the plaza area,
  - Landscaping works around the recreational area



Coring the concrete wall for installation of handrailing



Concreting works to the plaza area

Further information about the scheme can be viewed at  
[www.wyrebc.gov.uk](http://www.wyrebc.gov.uk)  
[www.cleveleys-seawall.co.uk](http://www.cleveleys-seawall.co.uk)

**Birse**  
 Coastal  
 A Balfour Beatty Company

working in partnership with  
**Wyre Borough Council**  
 LIVE WYRE LOVE WYRE