

Works Completed during the last week.

Week 104: Monday 19 November to Friday 23 November 20

- Throughout the week the main emphasis of work has been on the placing of the concrete decking in the recreational area. A total of 200m² of the exposed aggregate concrete was placed during the week; the area now being substantially complete.
- The heavily textured surfacing is achieved by spraying a chemical retarding agent onto the fresh concrete which prevents the surface from setting. This surface is then power washed off the following day to reveal the coloured aggregate in the concrete mix. This provides a natural colouring to the concrete and an ideal non-slip surfacing.
- Joints for the expansion and contraction of the concrete have also been cut; these allow the concrete to expand or contract as a consequence of temperature change without cracking.



Spraying the concrete retarding agent to the surface of the freshly placed concrete



The recreational area is almost complete

-
- Work has also continued on the construction of the footpath that runs alongside North Promenade. The remainder of the old kerbing has been removed and the area prepared for laying the new conservation kerbs. Over 25m of kerb was placed throughout the week. The kerbing has been moved slightly from its original position to improve the sightlines at the roundabout and Rough Lea Road junction.
 - Directly behind the kerbing, construction of the new concrete footpath has continued with a further 20m of path having been placed. This included a dropped crossing near to the recreational area for improved access.



Installing the roadside kerbing



Construction of the roadside pavement

- Work began this week to install the new Danfo toilets in the café building opposite Jubilee Gardens. These include a set of urinals and three wcs, one of which is fully accessible.
- Inside the building, work has continued on the fit out, including the installation of the ventilation system and associated ducting.
- Exterior lighting has been installed within the roof soffit, while construction of the footpath that runs around the perimeter of the building has begun.



Installation of the toilets has begun



Installing ventilation ducting

Other works that have carried out during the week include

- continued installation of the new groyne field on the beach, with the first of the hardwood timber posts being installed. All steel sheet piles have now been installed.
- landscaping works behind the new seawall. These works help to soften the visual effect of the raised wall height, necessary to increase flood protection for Cleveleys.
- installation of promenade furniture, including litter bins, lifebelts and seating
- coring of holes for promenade solar lighting at the top of the stepped revetment units



Installing the hardwood timber groyne posts



Landscaping works behind the new seawall

Further information about the scheme
can be viewed at

www.wyrebc.gov.uk
www.cleveleys-seawall.co.uk

Birse
Coastal
A Balfour Beatty Company

working in partnership with
Wyre Borough Council
LIVE WYRE LOVE WYRE