

# Works Completed during the last week.

**Week 107: Monday 10 December to Friday 14 December 2007**

- ▶ Concreting works around the recreational and plaza areas have continued with a further 200m<sup>2</sup> of the exposed aggregate concrete being placed throughout the week. Included in the main concreting area have been a number of concrete rings which will be used to form planting areas to help in the landscaping works.
- ▶ In the plaza area at the head of Victoria Road West, work has continued on the construction of the concrete steps that link the two levels. The northern set of steps has been cast on site using the same white coloured concrete used for the precast works. Timber shuttering for the southern flight has been constructed and the concrete is programmed to be poured early next week.



Construction of the plaza steps in progress



Concreting works around the plaza area

- ▶ Fitting out of the café building has continued; work has been undertaken on tiling the café floor and walls, on the fitting of the suspended ceiling and the installation of the ventilation system.
- ▶ Work has begun on the construction of the new interactive water feature outside the new café building. The feature will be located on a raised concrete plinth and will include horizontal and vertical water jets that can be manoeuvred by means of a steering control. The footings for the sump and main bowl have been dug out and the concrete reinforcement steel placed. Construction of the main works will begin next week.



Fitting out of the new café building



Construction of the water feature has begun

- ▶ With the main concreting works on the sea defences now completed, works has started on installing some of the finishing touches. These include
  - coring of upper plaza area to enable installation of recessed lighting
  - installation of the timber seating along the seaward side of the rear seawall
  - installation of specialist seating along the promenade



Coring plaza wall for installing recessed lighting



Installing seating along new promenade

- ▶ Along North Promenade works has continued on the construction of the new roadside kerb. A further 30m of the specialist conservation kerb has been installed and the footpath and immediate area behind has been prepared for concreting.
- ▶ Work has also started on forming the construction joints that will allow the concrete in the plaza area to move with changes in temperature without cracking. Cuts are made at set locations along the length of the concrete and the gap sealed with a compressible fill material.
- ▶ On the beach, work has continued on the fitting of the timber groyne boards to form the new groyne field. These structures are designed to raise the local beach level, thus improving the overall effectiveness of the sea defences



Laying kerbs alongside North Promenade



Cutting construction joints in the plaza area

Further information about the scheme  
can be viewed at

[www.wyrebc.gov.uk](http://www.wyrebc.gov.uk)  
[www.cleveleys-seawall.co.uk](http://www.cleveleys-seawall.co.uk)

**Birse**  
**Coastal**

A Balfour Beatty Company

working in partnership with  
**Wyre Borough Council**  
LIVE WYRE LOVE WYRE