

Works Completed during the last week.

Week 122: Monday 24 March to Friday 28 March 2008

- While the public enjoyed the first full week of the latest phase of the being open, work has continued as normal for the construction team tasked with developing this prestigious seafront scheme.
- Work on the completion of the northern tie-in with the existing defences, including the completion of the exposed concrete promenade decking and the formation of the roadside kerbing ready for concreting, have been carried out throughout the week.
- Work has continued on the construction of the water feature, which is now ready for the fitting of the blue glass inserts which will give the feature it's distinctive look.



Work on the new interactive water feature is almost complete



Concreting the new promenade tie-in to the north of the site

- Initial design works have begun for the next phase of the works covering the stretch of promenade from Victoria Road West to Kingsway. The Council has applied for a grant from the Environment Agency to secure the completion of the Cleveleys scheme some four years ahead of its initial programme.
- Construction and stockpiling of precast concrete units to be used in the scheme has already begun ahead of a projected start in late summer.



The northern roadside kerbing has been prepared for concreting



Phase 4 of the works is soon to start south of the existing works

Further information about the scheme can be viewed at
www.wyrebc.gov.uk
www.cleveleys-seawall.co.uk

Birse
Coastal
A Balfour Beatty Company

working in partnership with
Wyre Borough Council
LIVE WYRE LOVE WYRE