

Works Completed during the last week.

Week 126: Monday 21 April to Friday 25 April 2008

- Following the celebrations of the weekend, which saw the Mayor officially open the latest phase of the scheme to the public, works on the site have been scaled down ahead of the commencement of Phase 4 of the scheme. Drilling works have continued on the beach as engineers take borehole samples to establish the conditions of the ground. Soft spots in the underlying ground had delayed the initial progress of the previous phase of works as remedial work was carried out to strengthen the beach; engineers are looking for similar problems which could impact on the scheme.
- Elsewhere, a team of groundsmen have worked throughout the week to landscape the area adjacent to the new café and toilet building to the north of the site.



Drilling boreholes for Phase 4 works



Landscaping works in progress

- With the main building work now completed, work has continued to apply the finishing touches to those parts of the works yet to open to the public. While the grounds maintenance team has concentrated on the landscaping works, the construction team has been replacing the road surface in front of the café building. A three-day road closure allowed the team to strip away the old surface before relaying and marking out the new surface.



Placing new road surface to north of site



Aerial view of north end of the site

Further information about the scheme can be viewed at
www.wyrecb.gov.uk
www.cleveleys-seawall.co.uk

Birse
Coastal
A Balfour Beatty Company

working in partnership with
Wyre Borough Council
LIVE WYRE LOVE WYRE