

# Works Completed during the last week.

**Week 133: Monday 9 June to Friday 13 June 2008**

- Work has continued on the installation of the ground stabilisation stone columns. Some 683 columns are currently being installed between Victoria Road and Kingsway to strengthen the poor ground conditions. This work will significantly improve the load bearing capacity of the ground, allowing the permanent works to be constructed on a sound foundation. Aided by favourable weather conditions, significant progress was made throughout the week with 320 (47%) having been installed to date.



The vibro stone column piling rig in place on the beach.



Ground stabilisation works.

- 3000 tonnes rock armour has been delivered to the site in recent weeks to be used along the length of the works to safeguard the site from tidal action during the beach stabilisation works. The rock armour is also being used to extend the groynes started in phases 2 and 3. This work, which will aid the accumulation and retention of sand in front of the new works, was completed this week.



Rock armour in place along the groyne.



Completed groynes.

Further information about the scheme can be viewed at  
[www.wyrebc.gov.uk](http://www.wyrebc.gov.uk)  
[www.cleveleys-seawall.co.uk](http://www.cleveleys-seawall.co.uk)

**Birse**  
Coastal  
A Balfour Beatty Company

working in partnership with  
**Wyre Borough Council**  
LIVE WYRE LOVE WYRE