

# Works Completed during the last week.

**Week 181: Monday 11 May to Friday 15 May 2009**

- Reasonable weather and tides allowed work to continue unhindered this week. The remaining diaphragm walls were completed bringing the total to 12 and an additional 2 full bays of fill material and loading material were placed. Only two bays of fill material remain which should be complete next week.
- As the diaphragm walls and fill has been progressing, each of the three sets of existing steps has been demolished, the final middle set being demolished this week.



Last set of existing steps being demolished.



Fill material being compacted prior to loading material being placed.

- As the majority of the new works are pre-cast concrete and are on a straight line, it is very important that all elements of works are placed within strict tolerances. Whilst constructing the lower diaphragm walls at the southern end of works it was found that the last 10 metres of piles had been driven slightly out of line. To ensure the quality of defences that has been achieved throughout all phases of the scheme these piles were extracted and driven to the correct line this week.



Final section of diaphragm wall concrete being prepared.



Southern 10metres of piles being re-driven.

Further information about the scheme can be viewed at  
[www.wyrebc.gov.uk](http://www.wyrebc.gov.uk)  
[www.cleveleys-seawall.co.uk](http://www.cleveleys-seawall.co.uk)

**Birse**  
Coastal  
A Balfour Beatty Company

working in partnership with  
**Wyre Borough Council**  
LIVE WYRE LOVE WYRE