

Works Completed during the last week.

Week 182: Monday 18 May to Friday 22 May 2009

- Preparatory works to the revetment were completed by the end of this week. A total of 12 diaphragm walls have been installed, approximately 4100 tonnes of imported fill material has been placed and compacted. The fill has been covered in a layer of beach material and rock armour to load the ground stabilisation piles.
- Within these works 11 monitoring stations have been installed which are being used to monitor settlement of the ground stabilisation piles. A number of initial readings are showing the piles to be settling in accordance with the design and if settlement continues as anticipated, the first of the pre-cast revetment units will be placed at the end of June.



Southern-most bay being filled and compacted to level.



View of the northern half of the filled and loaded revetment area



Southern end of works being completed.



Final central bay of fill material being placed
And covered in beach material.

Further information about the scheme can be viewed at
www.wyrebc.gov.uk
www.cleveleys-seawall.co.uk

Birse
Coastal
A Balfour Beatty Company

working in partnership with
Wyre Borough Council
LIVE WYRE LOVE WYRE