

Works Completed during the last week.

Week 188: Monday 29 June to Friday 3 July 2009

- Neap tides and good weather allowed work to continue relatively unhindered this week allowing good progress to be made on the revetment preparation works. The remaining two thirds of panel 9 was completed this week comprising of removal of the fill and rock armour material, topping up and trimming the profile of the fill and beach to the correct level and then placing 150mm blinding concrete.



Lower pour being trimmed, filled and compacted to level.



Blinding concrete being placed to lower pour.

- Good progress allowed work to commence on panel 8 this week. This pour is one of the lower pours adjacent to the steel pile toe line and was not due to be carried until next week. Given the spring tides next week and the fact that these pours are typically the most difficult to achieve, this helps significantly with keeping the works to programme.



Machine adapted screed rail levelling concrete to profile.



Completed panel 9.

Further information about the scheme
can be viewed at
www.wyrebc.gov.uk
www.cleveleys-seawall.co.uk

Birse
Coastal
A Balfour Beatty Company

working in partnership with
Wyre Borough Council
LIVE WYRE LOVE WYRE