

Works Completed during the last week.

Week 199: Monday 14th September to Friday 18th September 2009.

- Work continued on the stepped revetment element of the works this week. 36 pre-cast step units and 3 spine beams were placed to panels 5 and 6. In addition panel 4 has been prepared to enable the placing of the revetment units to continue next week.
- The location of each wall and revetment unit is set out by the site engineers prior to placement and every unit is checked for line and level once it is in position. This ensures that the scheme is built exactly to the approved scheme drawings.



Concrete is placed to revetment slope.



Pre-cast stepped revetment unit being lowered into position.

- This week the promenade works have centred around the United Utilities pumping station at the southern end of the site. The ground adjacent to the pumping station has been prepared and levelled, and blinding concrete poured. This provides a level and stable base onto which the pre-cast concrete wall units, that form the new rear wall of the defences, are then installed. A total of 4 wall units and 1 pre-cast concrete column were placed on Friday.



The ground is prepared to accommodate more wall units.



The location of each revetment unit is accurately set by the Site Engineers

Further information about the scheme can be viewed at www.wyrebc.gov.uk
www.cleveleys-seawall.co.uk

Birse Coastal
A Balfour Beatty Company

working in partnership with
Wyre Borough Council
LIVE WYRE LOVE WYRE