

# Works Completed during the last week.

**Week 200: Monday 21st September to Friday 25th September 2009.**

- Work continued on the revetment element of the works this week. Revetment foundation fill and blinding was placed to the upper section of the second set of steps and to the bottom two thirds of panel 3 ready for revetment placing.
- An additional eleven full and one half revetment unit were also placed to panel 5.



View from beach of revetment units being placed.



Revetment unit being checked for level.

- This week the promenade works continued around the United Utilities pumping station at the southern end of the site. Following preparation of the ground last week the remaining four wall units and one column were placed to complete the wall set back to the rear of the pumping station along with two wall units and one column to start the wall line adjacent to the highway.
- The reinforcement and in-situ concrete which form the base slab to these units was also placed.



Lower section revetment foundation being prepared.



Wall units to rear of pumping station in position.

Further information about the scheme can be viewed at  
[www.wyrebc.gov.uk](http://www.wyrebc.gov.uk)  
[www.cleveleys-seawall.co.uk](http://www.cleveleys-seawall.co.uk)

**Birse**  
Coastal  
A Balfour Beatty Company

working in partnership with  
**Wyre Borough Council**  
LIVE WYRE LOVE WYRE