

Works Completed during the last week.

Week 201: Monday 28th September to Friday 2nd October 2009.

- Works were concentrated primarily on the revetment element of the works this week. Revetment foundation fill and blinding was placed to the remaining four pours of panel 3 and a single pour to the bottom third of panel 2.
- A large number of revetment units were placed this week comprising of 45 full units, 8 half units along with 3 spine beams completing panel 5 and 3 units short of panel 4.



Revetment blinding being levelled off with screed rail adapted for an excavator.



Revetment unit screed bed being levelled off.

- This week the promenade works concentrated on preparation works for the rear walls at the southern end of the scheme. The ground to the underside of the slab is prepared and levelled, and blinding concrete poured. This provides a level and stable base onto which the pre-cast concrete wall units and in-situ base that form the new rear wall of the defences, are then installed. Ducting required for the electrical installation is placed beneath and through the blinding in the required locations.



Set back wall and rear wall adjacent to pumping station. This will be the vehicular access ramp and will be the location of the double leaf storm gate.



Blinding concrete to underside of rear wall and base slab.

<p>Further information about the scheme can be viewed at www.wyrebc.gov.uk www.cleveleys-seawall.co.uk</p>	<p>Birse Coastal A Balfour Beatty Company</p>	<p>working in partnership with Wyre Borough Council LIVE WYRE LOVE WYRE</p>
--	--	--