

Works Completed during the last week.

Week 202: Monday 5th October to Friday 9th October 2009.

- Works continued on the revetment element of the works this week. Revetment foundation fill and blinding was placed to all but one pour of the remaining section of panel 2 ready for revetment placing.
- The remaining three full units and one half units of pre-cast revetment unit to panel 4 was placed along with the pedestrian step units and spine beams which form the second set of pedestrian access steps between panels 3 and 4.



Lower pre-cast pedestrian access stepped unit being placed.



Pre-cast rear wall units being placed to line and level.

- This week the promenade works concentrated on the placing of the rear pre-cast sea wall units from the storm gate opening adjacent to the pumping station running north. A total of 23 units were placed to the correct line and level on the prepared blinding. This was followed by installation of reinforcement cage to the wall base slab connected to the steel starter bars protruding from the wall units. All electrical cable ducting is brought through the slab at the required locations. The double leaf storm gate frame which will provide the vehicular access opening was also placed into position. An in situ reinforced concrete base will be cast around the frame and tied into the wall base.



Rear wall units in place ready for reinforcement and in situ base.



Storm gate frame being installed adjacent to pumping station.

Further information about the scheme can be viewed at
www.wyrebc.gov.uk
www.cleveleys-seawall.co.uk

Birse
Coastal
A Balfour Beatty Company

working in partnership with
Wyre Borough Council
LIVE WYRE LOVE WYRE