

Works Completed during the last week.

Week 204: Monday 19th October to Friday 23rd October 2009.

- A busy site continued this week with numerous construction activities occurring concurrently. As works on the beach were complete early in the week with the groyne timber posts being driven, work on the revetment fill and blinding foundation resumed with the bottom half of panel 1 being complete.
- A further 21 full units and 4 half units of pre-cast revetment units were placed to panel 2 this week.



Groyne timber posts driven to level.



Existing sea wall being demolished with 'muncher'.

- On the promenade, works on the rear sea wall continued with part of the existing sea wall being demolished by hydraulic muncher. This was followed by installation of 20 pre-cast sea wall units and start of the reinforcement cage fixing.
- The reinforcement cage and in situ concrete foundation base was placed to the double leaf storm gate frame installed last week.
- The in situ reinforced concrete foundation slab to the first of five feature lighting columns was also placed.
- Placing of the intermediate walls that define the split between the upper and lower promenades continued this week. There are a total of 6 'wavey' walls which are split by alternate pedestrian ramps and steps. Work concentrated on wave 6 at the southern end of the site.



Storm gate reinforcement in place ready for in-site concrete base.



Continuing installation of pre-cast rear wall units.

Further information about the scheme can be viewed at
www.wyrebc.gov.uk
www.cleveleys-seawall.co.uk

Birse
Coastal
A Balfour Beatty Company

working in partnership with
Wyre Borough Council
LIVE WYRE LOVE WYRE