

Works Completed during the last week.

Week 209: Monday 23rd November to Friday 27th November 2009.

- Although there were no spring tides this week, appalling weather restricted progress again on most of site activities.
- As part of the completed phase 3 works, the southern most upper and lower promenade pavement slabs were cast as ramps in order to tie in with the existing promenade levels south of Victoria Road. Work commenced on the demolition of these two sacrificial slabs in order for the new layout to tie in.



Intermediate wave 4 walls being constructed.



Lower promenade pavement being finished.

- A lower and upper promenade pavement slab along with one of the three pedestrian access ramps between lower and upper promenade was cast.
- The intermediate walls which form the raised landscape strip adjacent to the public footpath and highway, continued to be installed along the southern third of the works.
- The walls, which define the split level promenade, continued on both waves 4 and 3. The majority of upper units to wave 4 were placed along with the lower row of units to wave 3.
- Filling and compaction of imported and recycled material to formation level continued to the upper promenade areas, where the intermediate walls have been completed, incorporating the installation of any required chambers and manholes.



Upper promenade fill and sub base compacted ready for pavement pour.



Wall between raised landscaped planting strip and footpath on the highway side of the rear sea wall.

Further information about the scheme can be viewed at
www.wyrebc.gov.uk
www.cleveleys-seawall.co.uk

Birse
Coastal
A Balfour Beatty Company

working in partnership with
Wyre Borough Council
LIVE WYRE LOVE WYRE