

Works Completed during the last week.

Week 210: Monday 30th November to Friday 4th December 2009

- Reasonable weather for the majority of the week allowed works to progress on the promenade this week. In order to facilitate the tie in with the previous completed phase of works, demolition of the southern most upper and lower 'sacrificial' promenade slabs were complete.
- Two lower and a single upper promenade pavement slabs were cast this week. Unfortunately, the upper pavement slab required breaking out, as following casting out of working hours, a dog had strayed onto site and walked through the still soft concrete, evident by the numerous paw prints the following morning.



Phase 3 southern most upper and lower promenade sacrificial slabs demolished ready for removal.



Last remaining units of wave 4 being installed.

- The walls which define the split level promenade continued on both waves 4 and 3 with all units to wave 4 being complete along with all but 3 of the upper row of units to wave 3.
- Following demolition of the remaining length of existing sea wall, preparation work commenced on the new rear wall with excavation work to formation level being complete along with a blinding layer of concrete being poured. The blinding layer will provide a solid level platform from which the precast walls and in situ reinforced concrete base can be constructed.
- Filling and compaction of imported and recycled material to formation level continued to the upper promenade areas where the intermediate walls have been complete incorporating the installation of any required chambers and manholes.



Upper intermediate units of wave 3 being installed.



Blinding concrete being placed to form a base from which the rear wall will be constructed

Further information about the scheme can be viewed at
www.wyrebc.gov.uk
www.cleveland-seawall.co.uk

Birse
Coastal
A Balfour Beatty Company

working in partnership with
Wyre Borough Council
LIVE WYRE LOVE WYRE