

Works Completed during the last week.

Week 217: Monday 18th January to Friday 22nd January 2010.

- Reasonable weather conditions allowed progress to be made on all activities unhindered this week particularly with pouring of in situ concrete as temperatures were above freezing.
- The promenade intermediate wave walls which step the split level promenade were completed this week with the top row of wall units to both waves 2 and 1 being placed.
- With all the promenade intermediate wall units placed, filling and compaction of imported and recycled material to formation level was also completed to the upper promenade areas, incorporating the installation of any required chambers and manholes.
- The exposed golden quartz aggregate promenade pavement concrete is edged with a 1 metre wide white concrete strip adjacent to the new rear sea wall as part of the design. This in situ strip was poured along the length of the works.



Last units of split level promenade precast wall units placed.



Fill and compaction to promenade formation level complete.

- Two of the concrete ramps that allow pedestrian access between the upper and lower promenades was cast.
- All but a few of the remaining intermediate walls which form the raised landscape strip adjacent to the public footpath and highway were installed along the northern end of the works.
- The two single leaf and one double leaf storm gates were hung on their installed frames along the rear wall.



Concrete just placed to one of the ramps between the upper and lower promenade..



1 metre wide white concrete strip forming part of the promenade pavement adjacent to sea wall.

Further information about the scheme
can be viewed at
www.wyrebc.gov.uk
www.cleveleys-seawall.co.uk

Birse
Coastal
A Balfour Beatty Company

working in partnership with
Wyre Borough Council
LIVE WYRE LOVE WYRE