

Works Completed during the last week.

Week 219: Monday 1st February to Friday 5th February 2010.

- With spring tides, work moved away from the beach and back to the promenade this week on various elements of the project.
- On the promenade, all but two of the remaining pavement slabs were poured including the application of retarder which prevents the surface cement from curing in order to achieve an exposed golden quartz aggregate finish. Following hardening, saw cuts are placed in appropriate locations to provide expansion and contraction joints for thermal movement of the slabs.



Upper promenade exposed aggregate pavement slab.



Pavement slab with retarder applied to surface.

- The remaining intermediate precast wall units were placed to the wall which fronts the landscape strip on the highway side of rear sea wall, adjacent to the public footpath, completing this element of work.
- Wyre Borough Council have submitted an application for European funding for elements of work which fall outside this project's scope and are currently awaiting a decision. Part of this application is for the provision of three shelters along this phase of works. In order to avoid digging up a new promenade at a later stage, the foundations to these structures have been designed to be incorporated and constructed as part of these works. The foundations to the columns on the seaward side of the rear wall were integral with the wall foundation cast earlier. The columns on the landward side of the rear wall are supported by pad foundations located within the landscape strip. Work commenced on the casting of the in situ reinforced pads this week with two pads to one shelter being placed.



Landscape strip intermediate wall complete.



Shelter pad foundation.

Further information about the scheme
can be viewed at
www.wyrebc.gov.uk
www.cleveleys-seawall.co.uk

Birse
Coastal
A Balfour Beatty Company

working in partnership with
Wyre Borough Council
LIVE WYRE LOVE WYRE