

Works Completed during the last week.

Week 221: Monday 15th February to Friday 19th February 2010.

- Progress was slow this week with only a few activities being carried out.
- On the promenade, the upper and lower pavement slabs were given a thorough power wash and sweep ready for sealing of movement joints.
- Fill and compaction of stone continued to the combined pedestrian access ramp and steps adjacent to the storm gates. This work includes the installation of ducting for lighting cabling.
- A coarse granular material was placed to the base of the landscape strip which will provide a free draining sub base to the top soil.



Pedestrian access ramp being filled and compacted to level ready for pavement slab.



Coarse sub base placed to base of landscape strip.

- Electrical work continued this week with installation of wiring through the maze of ducting. Uplighters which edge the pedestrian ramp and stepped access to the storm were also set in position and cabled ready for the surface slab being poured.
- The edge of the promenade adjacent to the revetment is defined at night by ground lights. These self contained solar powered units are set into a recess previously cored in the top step of the revetment 5 metres apart. All the lights were placed this week and set into the recess with grout.
- Kerbing commenced adjacent to the public highway at the southern end of the works with kerbs being placed to the correct line and level, set and backed with concrete.
- Ducting for a BT cable which will supply the future emergency telephones was installed.



Solar powered ground edge lighting installation.



Installation of kerbing adjacent to highway commencing.

Further information about the scheme
can be viewed at
www.wyrebc.gov.uk
www.cleveleys-seawall.co.uk

Birse
Coastal
A Balfour Beatty Company

working in partnership with
Wyre Borough Council
LIVE WYRE LOVE WYRE