

Works Completed during the last week.

Week 222: Monday 22nd February to Friday 26th February 2010.

- With only just over a month to go to completion, progress picked up this week on numerous activities.
- 400 tonnes of topsoil was placed in the raised landscape strip between the footpath and sea wall. Planting will commence when spring arrives, hopefully the end of March.
- An in situ concrete pavement was placed to both of the storm gate pedestrian access ramps. These pavements have the same exposed golden quartz aggregate finish as the promenade pavements.
- Kerbing between the highway and footpath commenced at the southern end of the works.



Topsoil to the raised landscape strip.



Storm gate pedestrian access ramp completed pavement.

- Electrical work continued this week with installation of all the lighting columns and associated control gear and wiring along with the light heads to the 5 feature precast concrete lighting columns along the promenade between the lower and upper pavements.
- Timber posts were placed in the previously cored holes in the revetment access steps. These post will support the handrailing to be placed at a later date.
- Work continued on the terminal groyne this week. Neap tides allowed work to continue to the 160metre termination point with the rock bed and lower outer large rocks and smaller rock core of the 'pyramid' being placed.
- Repairs to the previous phase groynes was carried out this week using the galvanised steel adaptor arrangement for attaching the groyne post to the revetment.



Feature lighting column head installed.



Groyne post repair adaptor.

Further information about the scheme
can be viewed at
www.wyrebc.gov.uk
www.cleveleys-seawall.co.uk

Birse
Coastal
A Balfour Beatty Company

working in partnership with

Wyre Borough Council
LIVE WYRE LOVE WYRE