

Works Completed during the last week.

Week 223: Monday 1st March to Friday 5th March 2010.

- With only just over a month to go to completion, progress picked up this week on numerous activities.
- Kerbing adjacent to the highway was completed with the exception of the kerbs fronting the pumping station.
- An in situ concrete pavement was placed to approximately half of the public footpath adjacent to the highway. These pavements have the same exposed golden quartz aggregate finish as the promenade pavements.
- One set of the in situ concrete steps was placed to the storm gate pedestrian access points. These steps are cast in the same white concrete as all the promenade steps and incorporate ground lights at the edge of the step.



Kerbing installed adjacent to a pedestrian access point.



Completed section of public footpath.

- Electrical work continued this week with installation of the remaining light heads to the 5 feature precast concrete lighting columns along with the continuation of the wiring.
- Timber wall mounted seats were installed at the required locations along the rear sea wall.
- Work continued on the terminal groyne this week. Spring tides meant work was concentrated close to the seawall with 30 metres being complete.
- Trimming, placing and compaction of stone continued in required areas ready for pavement concrete to be placed. Level adjustment of any ironwork such as manhole covers was also carried out.



Seating installed.



Storm gate pedestrian access steps.

Further information about the scheme
can be viewed at
www.wyrecb.gov.uk
www.cleveleys-seawall.co.uk

Birse
Coastal
A Balfour Beatty Company

working in partnership with
Wyre Borough Council
LIVE WYRE LOVE WYRE