

## Works Completed during the last week.

**Week 224: Monday 8th March to Friday 12th March 2010.**

- With only a few weeks to go to completion, finishing works continued this week with the bulk of civils work being completed.
- All kerbing adjacent to the highway was this week with the final kerbs to the vehicular drop crossing by the pumping station being placed.
- All but one pour of the in situ concrete pavement was placed to the public footpath adjacent to the highway. These pavements have the same exposed golden quartz aggregate finish as the promenade pavements.
- A short precast column, precast wall, formwork and insitu concrete was placed to form a set of steps adjacent to the vehicular access ramp leading up to the double storm gate at the southern end of the works. This will aid access to those pedestrians who have difficulty with ramps.



Footpath pavement slab concrete just poured with retarder applied to surface.



Completed footpath around storm gate pedestrian access point.

- Electrical work to all the lighting features was completed including testing and commissioning.
- Stay open bolts were installed to the storm gates including retro fit to the phase 2 and 3 storm gates. These replace the post, padlock, hasp and staple detail used previously which proved an untidy arrangement.
- The 160metre long terminal groyne works were completed including an anti scour mat comprising of clay and rock adjacent to the cafe slade.



In situ concrete pour to pedestrian access steps adjacent to vehicular access ramp at southern storm gate.



Footpath in situ pavement slab being poured around pumping station at southern end of works.

Further information about the scheme can be viewed at  
[www.wyrecbc.gov.uk](http://www.wyrecbc.gov.uk)  
[www.cleveleys-seawall.co.uk](http://www.cleveleys-seawall.co.uk)

**Birse**  
Coastal  
A Balfour Beatty Company

working in partnership with  
**Wyre Borough Council**  
LIVE WYRE LOVE WYRE