

Works Completed during the last week.

Week 192: Monday 27 July to Friday 31 July 2009

- Work continued on the installation of the pre-cast concrete revetment units this week. Fortunately, because the fill and blinding concrete is placed a minimum of a panel and a half ahead of unit installation, last weeks storm damage did not affect this element of work this week and good progress was made.
- A further 27 full units and 4 half units of the 14 tonne stepped revetments were placed to panel 9 this week, along with the spine beam units that complete the beams between panels 9 and 10 and the southern most beam at the end of panel 10.



Continuing precast revetment installation to bay 9.



One of the central spine beam concrete base being prepared between panels 9 and 10.

- Rather than progressing the fill and blinding this week, work was carried out to replace the upper two thirds of panel 8 and part panel 7 that was completely destroyed by last week's high tides and bad weather. Although demoralising, considering the hard work and quantities of materials that go into the construction of a revetment panel, good progress was made this week with the complete reinstatement of the damaged sections of work.
- Also this week, work commenced on installation of rock armour to terminate the works at the southern boundary with Blackpool.



Southern most spine beam being installed.



Middle third of revetment preparation completed to panel 7.

Further information about the scheme can be viewed at
www.wyrebc.gov.uk
www.cleveleys-seawall.co.uk

Birse
Coastal
A Balfour Beatty Company

working in partnership with
Wyre Borough Council
LIVE WYRE LOVE WYRE