

Works Completed during the last week.

Week 226: Monday 22nd March to Friday 26th March 2010.

- With the contract finishing date looming, the final items of works continued this week.
- Nine black granite free standing benches were installed in their required position along with two 'Lungomare' contoured seating units.
- Street furniture including static bollards, removable bollards and cycle racks were installed in their final position following diamond rotary coring of the pavement concrete.
- Completed phases of works were given a spring clean with a power wash to remove the dirt and grime accumulated since completion and revive the quality finishes to a similar standard as the newly constructed works.



Rendering to the United Utilities pumping station walls being complete.



This phase of works seating includes the Escofet Lungomare seating above.

- Joint sealing to the pavement slab movement joints continued when weather permitted. Each joint requires raking out, drying out, wire brushing, cleared of debris, primed and then finally sealed with sealant.
- Double yellow lines were applied to the highway along the kerbline where required.
- Refurbishment of United Utilities pumping station continued this week with rendering to the walls being complete.



Bollards, benches and cycle racks installed around the pumping station.



View along the sea wall showing both the sea side promenade and the highway side footpath and landscape strip.

Further information about the scheme can be viewed at
www.wyrebc.gov.uk
www.cleveleys-seawall.co.uk

Birse
Coastal
A Balfour Beatty Company

working in partnership with
Wyre Borough Council
LIVE WYRE LOVE WYRE