

# Works Completed during the last week.

**Week 128: Monday 5 May to Friday 9 May 2008**

- Work on Phase 4 of the Cleveleys sea defence and promenade improvement works began this week when the first of the sheet steel toe piles were driven into the beach. Originally planned to begin in 2012, the works to replace the section of sea defence and promenade from Victoria Road West to the boundary with Blackpool was brought forward following the success of the earlier phases.
- While piling works have been taking place on the beach, preparation works have been taking place on the promenade. The site has been boarded off and all structures on the promenade have been removed.



Piling works have begun on Cleveleys beach



Demolition of promenade shelters

- While initial works have begun on the beach, production of the precast concrete units that will make up the main part of the new phase of works has continued at the Thornton precast yard.
- The main construction works are expected to commence in late summer after analysis of site investigation data has been undertaken. Construction is expected to continue until summer 2009.



Casting a stepped revetment unit



The pre-cast storage yard

Further information about the scheme can be viewed at  
[www.wyrebc.gov.uk](http://www.wyrebc.gov.uk)  
[www.cleveleys-seawall.co.uk](http://www.cleveleys-seawall.co.uk)

**Birse**  
**Coastal**  
A Balfour Beatty Company

working in partnership with  
**Wyre Borough Council**  
LIVE WYRE LOVE WYRE