

Works Completed during the last week.

Week 135: Monday 23 June to Friday 27 June 2008

- Work has continued on the installation of the ground stabilisation stone columns. Some 683 columns are currently being installed between Victoria Road and Kingsway to strengthen the poor ground conditions. This work will significantly improve the load bearing capacity of the ground, allowing the permanent works to be constructed on a sound foundation.
- Aided by favourable tides, good progress has been made this week, with a further 143 columns placed. Of the 683 columns 536 (78%) have been installed to date.



Full length view of the phase 4 site.



The vibro stone column piling rig in place on the beach.

- As the piling rig progressed along the beach so to did the rip rap placement following behind it. The rip rap will protect the vibro stone column piles from tidal action and the weather until such time the permanent works are in place.
- Beach levels in front of the new works have dropped over the last few months due to natural processes. Sand has been dozed to the toe of the revetment this week to aid the natural accumulation of beach material in front of the new works.



Toe of the revetment.



Visitors enjoying the new promenade.

Further information about the scheme can be viewed at
www.wyrebc.gov.uk
www.cleveleys-seawall.co.uk

Birse
Coastal
A Balfour Beatty Company

working in partnership with
Wyre Borough Council
LIVE WYRE LOVE WYRE