

Works Completed during the last week.

Week 212: Monday 14th December to Thursday 17th December 2009.

Site closed Thursday pm 17th December returning Monday 4th January 2010.

- This week is the last week before the site team take a well earned two week Christmas break returning 4th January 2010. Reasonable weather allowed good progress to be made this week with works carried out to leave the site in a safe and tidy state for the break.
- On the promenade a further three in situ pavement slabs were cast along with filling of the small pockets of promenade that to date haven't been cast, such as the recessed manhole covers and the feature lighting column front slabs.



Reinforcement in place to the rear wall base ready for concrete.



Lower intermediate wall units in place either side of feature lighting column at wave 2.

- With all but a small number of the remaining precast rear wall units being installed last week, work continues to complete the fabrication of the reinforcement cage and pour the in situ concrete that forms the base slab to these walls.
- The promenade intermediate wave walls which step the split level promenade continued on both waves 2 and 1 this week with the lower units either side of the feature lighting column progressing on wave 2 and both upper and lower units progressing on wave 1 to tie in with the completed phase 3 works.
- One of the double height precast walls which front the ramp and steps to one of the pedestrian access points through the new rear sea wall was installed on the highway side of the rear seawall.
- Filling and compaction of granular material to formation level continued to the upper promenade at the northern end of the works where the intermediate walls have been complete incorporating the installation of any required chambers and manholes.



Upper and lower promenade intermediate units in place at wave 1 tying in to completed phase 3 works.



Wall units installed in front of what will be the pedestrian access steps and ramp to the rear wall opening.

Further information about the scheme can be viewed at
www.wyrebc.gov.uk
www.cleveleys-seawall.co.uk

Birse
Coastal
A Balfour Beatty Company

working in partnership with
Wyre Borough Council
LIVE WYRE LOVE WYRE