

Works Completed during the last week.

Week 227: Monday 29th March to Thursday 1st April 2010.

Site closed Tuesday 6th April to Friday 9th April.

- Thursday 1 April was the formal completion date of this phase of works. However, in recent weeks, European funding has been approved to provide additional enhancements to this length of promenade. Part of this funding is for the provision of three shelters and has been included within the Contractor's scope of works. These will commence following the Easter break, Monday 12th April 2010 with a programmed completion date of mid June. As a result, the site will remain closed until these works have been complete. This will also allow some elements of work that have not met the 1st April date to be completed.
- Installation of street furniture including static bollards, removable bollards, cycle racks and benches were completed this week.
- The jet wash of the whole of the works including completed phases of works was completed this week ready for the Easter holidays.



View looking south of the works from Victoria Road on the highway side of the sea wall.



View looking north of the works looking along the sea wall.

- Joint sealing to the pavement slab movement joints continued when weather permitted. Each joint requires raking out, drying out, wire brushing, cleared of debris, primed and then finally sealed with sealant.
- Refurbishment of United Utilities pumping station continued this week with painting to all of the external timber commencing.



View looking north of the works along the lower promenade.



View looking up the vehicular access ramp and pedestrian access steps at the southern end of the works.

Further information about the scheme can be viewed at
www.wyrebc.gov.uk
www.cleveleys-seawall.co.uk

Birse
Coastal
A Balfour Beatty Company

working in partnership with

Wyre Borough Council
LIVE WYRE LOVE WYRE