

Works Completed during the last week.

Week 105: Monday 26 November to Friday 30 November 2007

- Concreting works to place the new decking within the recreational areas has continued throughout the week with a further 280m² of the exposed aggregate concrete placed. Placement of the specialist concrete surface, which is formed by removing the top surface of the concrete to reveal the coloured aggregate below, is almost complete within the proposed location for the new children's play area and is moving toward the plaza area at the head of Victoria Road West.
- The new plaza area has been designed to form a major focal point for Cleveleys and will include a large public open space with seating, feature lighting and planting.



Exposing the coloured aggregate



Aerial view of the plaza area at Victoria Road West

- To the north of the site, work around the café building has been progressing well. Installation of the public toilets is well advanced and is expected to be completed in the coming week.
- Fitting out inside the building has continued; works carried out during the week include fitting of electrical installations, lighting and installation of the kitchen facilities.
- Outside, work has continued on constructing the concrete decking that runs around the perimeter of the building. This decking has been constructed from the same exposed aggregate concrete used in the main works.



Installation of the toilet facilities. Note the new paving in front of the left toilet doors



Installation of the toilet facilities – viewed from inside

- Around the plaza area to the south of the site a number of operations have been carried out.

These include.

- continued installation of kerbing along South Promenade, a further 40m placed
- installation of 15m of drainage channel
- installation of floor lighting
- erecting of lighting columns, including the illuminate tide gauges
- coring holes for fixing of handrails and signposts
- preparation works for new steps between upper and lower plaza levels



Relining the new kerb alongside South Promenade



Installation of the illuminated tidal gauge

- Other works that have been carried out during the week include
 - continued installation of greenheart timber groyne piles
 - fitting of Douglas Fir timber boards to new groyne piles
 - landscaping works behind the new seawall at Beach Road
 - construction of roadside retaining wall by Beach Road access gate



Landscaping works behind seawall



Building the new groynes

Further information about the scheme can be viewed at

www.wyrebc.gov.uk
www.cleveleys-seawall.co.uk

Birse Coastal
 A Balfour Beatty Company

working in partnership with
Wyre Borough Council
 LIVE WYRE LOVE WYRE