

# Works Completed during the last week.

**Week 135: Monday 30 June to Friday 4 July 2008**

- Work has continued on the installation of the ground stabilisation stone columns. Some 683 columns are currently being installed between Victoria Road and Kingsway to strengthen the poor ground conditions. This work will significantly improve the load bearing capacity of the ground, allowing the permanent works to be constructed on a sound foundation.
- Good progress has been made this week with a further 123 columns being placed. Of the 683 columns 659 (96%) have been installed to date.



The vibro stone column piling rig in place on the beach.



Close up of the piling rig water jet.

- As the piling rig progressed along the beach so to did the rip rap placement following behind it. The rip rap will protect the vibro stone column piles from tidal action and the weather until such time the permanent works are in place.
- Following completion of the electricity supply to the cafe building, commissioning of all the various electrical and mechanical elements of the building commenced this week. This work includes the public toilets, the water play area, electrical systems, fire and intruder alarms, plumbing, roller shutter doors, automatic sliding doors, outdoor shower, and CCTV system.



Rip rap protection of the stone piles.



View from the cafe roof looking south.

Further information about the scheme can be viewed at  
[www.wyrebc.gov.uk](http://www.wyrebc.gov.uk)  
[www.cleveleys-seawall.co.uk](http://www.cleveleys-seawall.co.uk)

**Birse**  
Coastal  
A Balfour Beatty Company

working in partnership with  
**Wyre Borough Council**  
LIVE WYRE LOVE WYRE