

Works Completed during the last week.

Week 183: Monday 25 May to Friday 29 May 2009

- Fill and loading material has now been completed to the revetment area. While the ground stabilisation piles are being allowed to settle, other works commenced on the promenade this week.
- Located within the existing promenade is an existing United Utilities electric cable which feeds the pumping station opposite Kingsway. In order to avoid future maintenance issues, this cable is being diverted outside of the new works. Works continued through the week digging the trench and installing the various ducts that will accommodate the diverted cable and the cables required for the new promenade's electrical equipment. This trench lies to the seaward side of the existing rear seawall but will lie within the landscaped area of the proposed works.



Pedestrian access ramp demolition.



Completed pedestrian access ramp demolition.

- Located underground at the southern end of the works are two abandoned sea outfall chambers that many years ago allowed sewage to be discharged to sea. As the chambers are no longer required and to avoid leaving a significant void beneath the new promenade, work commenced on filling them in this week. This will be done with a mixture of concrete, demolished material and stone.
- Demolition of some of the existing structures continued this week including the sea wall pedestrian access ramp and the Wyre, Blackpool promenade boundary wall.



Lighting and electric cable ducting installation.



Surfacing of abandoned outfall chamber removed revealing chamber concrete roof.

Further information about the scheme can be viewed at
www.wyrebc.gov.uk
www.cleveleys-seawall.co.uk

Birse
Coastal
A Balfour Beatty Company

working in partnership with

Wyre Borough Council
LIVE WYRE LOVE WYRE